

University:

Vehicle Number:

Inspection Time Slot:

Vehicle Type: H2CV H2HY FCEV

LOGO PLACEHOLDER

LOGO PLACEHOLDER

Used Symbols:

- Inspection check
- △ Team responsibility
- ⊙ Conditional / optional check

Notes:

- This form must stay with the push bar at all times!
- Technical inspection approval voids if inspection sheet is lost.
- If there is a conflict between this form and the official FS rules / Hydrogen Rules, the rules prevail.

PART I: DOCUMENTATION & PRE-CONDITIONS**☐ ITEMS TO BE PRESENTED**

- 1 ○ Training certificates of all Hydrogen Safety Officers (HSO) presented
- 2 ○ Hydrogen System Form (H2SF) submitted and available
- 3 ○ Structural Equivalency Spreadsheet (SES) available
- 4 ○ Datasheets and certifications for hydrogen components available
- 5 ○ Installation and commissioning documentation available
- 6 ○ Required tools for hydrogen scrutineering present - this set of tools must stay at SHYTTA during the event
- 7 ○ Hydrogen leak detectors (2x) functional and demonstrated
- 8 ○ Leak detection spray and test gas available
- 9 ○ Hydrogen Tank bleeding equipment available

Inspector Name

Date / Time

Signature

PART II: HYDROGEN TANK (H₂ TANK OUTSIDE VEHICLE)

TANK / OTD / CERTIFICATION

- 10 Hydrogen Tank certification and markings verified
- 11 Hydrogen Tank free of visible damage or manufacturer approval provided
- 12 OTD mounted directly to Hydrogen Tank
- 13 OTD includes OTV and TPRD
- 14 Analogue pressure gauge installed between OTD and pressure regulator
- 15 Lifting handles present and marked
- 16 Hydrogen Tank bleeding connection present and functional
- 17 Grid-independent power supply for non-manual valves provided

REGULATION / OVERPRESSURE / LINES

- 18 Pressure regulator limits downstream pressure correctly
- 19 Overpressure protection provided for all pressure levels
- 20 Hydrogen lines suitable for hydrogen and pressure used
- 21 Fittings certified and assembled per manufacturer specification
- 22 No excess buffering volumes installed

Inspector Name

Date / Time

Signature

PART III: CHASSIS & POSITIONING (H₂ TANK OUTSIDE VEHICLE)

POSITIONING / SHIELDING / FIREWALL

- 23 All hydrogen components located within rollover protection envelope
- 24 Firewall between driver and hydrogen components present and sealed
- 25 Hydrogen components protected from heat sources (<85°C or component rating)
- 26 No porous materials that may accumulate hydrogen used
- 27 Impact protection provided for low-mounted hydrogen components
- 28 Structural attachments comply with T3.16 (if applicable)

VENTING / MARKING / GROUNDING

- 29 All hydrogen compartments routed to a safe venting location
- 30 Venting paths lead outside cockpit, unobstructed and correctly routed
- 31 Vent outlets marked and positioned per S5.1.2, 1900mm² cross section (Ø50mm)
- 32 Active ventilation (if used) pushes air and is LV powered
- 33 All hydrogen components grounded to LV ground
- 34 Dedicated grounding tab min. 30x30x2mm for refueling present and marked

H2CV / H2HY ONLY

- 35 Injection system rated for pressure and secured
- 36 Crankcase ventilation routed to safe location
- 37 Scatter shields installed where required

FCEV / H2HY ONLY

- 38 Fuel Cell System Container (FCSC) compliant
- 39 Active ventilation of FCSC functional
- 40 Stack voltage indicator present and functional
- 41 HS Measuring Points accessible and labeled
- 42 FCCU monitoring functions demonstrated

Inspector Name

Date / Time

Signature

PART V: SHUTDOWN CIRCUIT & H2SMD (H₂ TANK INSTALLED)

Note: All triggers for the SDC may be tested by the Scrutineers.

SHUTDOWN CIRCUIT

- 43 (Activate HS): Triggering the SDC closes the OTV (<2 sec) 44

H₂ SAFETY MEASUREMENT DEVICE

- 45 H2SMD includes tank pressure, tank temperature and low pressure line pressure measurements
- 46 No additional functions included
- 47 Disconnecting tank temperature sensor triggers SDC
- 48 Disconnecting tank pressure sensor triggers SDC
- 49 Disconnecting low pressure line pressure sensor triggers SDC
- 50 Red H2SMD cockpit indicator light installed, turns on whenever H2SMD triggers the SDC
- 51 Manual reset out of driver's reach, turns off indicator light

SHUTDOWN CIRCUIT (EV ONLY)

- 52 IMD triggers both the SDC and the H2 SDC
- 53 Disconnecting any of the following sensors from FCCU triggers the SDC: FCSC Hydrogen detection, cell voltage, anode stack inlet, cathode stack inlet, coolant conductivity, temperature at stack inlet, temperature at stack outlet, ventilation mass flow
- 54 Stack protection diode rated for maximum HS / TS voltage and maximum stack current
- 55 Discharge diode rated for maximum HS / TS voltage
- 56 (Activate TS + HS): Triggering SDC discharges fuel cell stack below 60 VDC in less than 30 sec

Inspector Name

Date / Time

Signature

PART VI: FIRST REFUELING

Note: First refueling may take place once all tests (except Noise Test) are complete.

 LEAKAGE TEST

54 list of actions and tests to be performed during

first refueling tbd

NON-COMPLIANCE / COMMENTS

Item #	Comment	Inspector
--------	---------	-----------

Inspector Name

Date / Time

Signature